




ANNUAL PROCUREMENT PLAN (2024-25) FOR GOODS

Ministry/Division : Information & Communication Technology Division
 Agency : Bangladesh Hi-Tech Park Authority
 Procuring Entity Name : Project Director, "Establishment of IT/Hi-Tech Park at District Level (12 Districts) Project".
 Project Code : 224126000

Package Number	Description of procurement package (GOODS)	Unit	Qty	Procurement Method & Type	Contract approving authority	Source of fund	Est.cost as per DPP (in lac Tk.)	Fund allocation in 2024-2025 (in lac Tk.)	Time code for process	Invite/ Advertise Tender/ RFQ	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing (Days)	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-B (GD-37 + GD-23 + GD-25 + GD-44)	Supply and Installaion of Computer & Accessories & Project Site Monitoring Equipment Software and Electrical Equipment	Package	1	OTM	PD	GoB	600.00	10.00	Planned Date	15-May-24	14-Jun-24	21-Jun-24	28-Jun-24	29-Jun-24	6-Jul-24	52	2-Jan-25
									Planned Days	0	30	7	7	1	7		
									Actual Dates								
GD-D (GD-40 + GD-26)	Stationery	Package	4	OTM / RFQ	PD	GoB	100.00	20.00	Planned Date	20-Nov-24	27-Nov-24	27-Nov-24	29-Nov-24	6-Dec-24	6-Dec-24	16	26-Dec-24
									Planned Days	0	7	0	2	7	0		
									Actual Dates								


 ০৬/০৭/২০২৪


এ. কে. এ. এম. হাজরুল হক
 প্রকল্প পরিচালক
 জেলা পর্যায়ে আই টি/ হাই-টেক পার্ক
 স্থাপন (১২ টি জেলায়) প্রকল্প
 বাংলাদেশ হাই-টেক পার্ক কর্তৃপক্ষ
 তথ্য ও যোগাযোগ প্রযুক্তি বিভাগ
 ডক্টর টেলিযোগাযোগ ও তথ্য প্রযুক্তি মহলায়।


 ০৬/০৭/২৪
G S M Jafarullah, ndc
 Managing Director (Grade-1)
 Bangladesh Hi-Tech Park Authority
 ICT Division

ANNUAL PROCUREMENT PLAN (2024-25) FOR WORKS

Ministry/Division : Information & Communication Technology Division
 Agency : Bangladesh Hi-Tech Park Authority
 Procuring Entity Name : Project Director; "Establishment of IT/Hi-Tech Park at Distret Level (12 Districts) Project."
 Project Code : 224126000

Package Number	Description of procurement package (WORKS)	Unit	Qty	Procurement Method & Type	Contract approving authority	Source of fund	Est.cost / Contract Amount (in lac Tk.)	Fund allocation in 2024-25 (in lac Tk.)	Time code for process	Invite/Advertise Tender/RFO	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signing (Days)	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD-A	WD-A (Rangpur, Natore, Jamalpur, Mymensingh).	Package	1	OTM (Only Indian Bidders)	CCGP	LoC	76.18 (Million USD)	35000.00	Actual Dates	7-Feb-21	21-Oct-21	12-Dec-21	19-Dec-21	24-Jan-22	20-Feb-22	-	30-Nov-25
WD-B	WD-B (Dhaka, Khulna, Gopalganj, Barishal).	Package	1	OTM (Only Indian Bidders)	CCGP	LoC	74.46 (Million USD)		Actual Dates	14-Feb-21	21-Oct-21	12-Dec-21	19-Dec-21	24-Jan-22	20-Feb-22	-	30-Mar-26
WD-C	WD-C: (Cox's Bazaar, Cumilla, Sylhet, Chattogram).	Package	1	OTM (Only Indian Bidders)	CCGP	LoC	70.64 (Million USD)		Actual Dates	12-Apr-21	21-Oct-21	17-Jun-22	22-Jun-23	26-Jun-23	19-Jul-23	-	30-Mar-27
WD-1	Construction of a Dormatory at Cox's Bazar.	Package	1	OTM	PD	GOB	1400.00	0.00	Planned Dates	15-Oct-24	14-Nov-24	28-Nov-24	5-Dec-24	19-Dec-24	9-Jan-25	86	4-Jan-26
								Planned Days	0	30	14	7	14	21			
								Actual Dates									
WD-G-1 (WD-11+WD-12.b)	Construction of a Cineplex with other related Works at Gopalganj	Package	1	OTM	PD	GOB	2000.00	300.00	Planned Dates	30-Dec-24	29-Jan-25	12-Feb-25	19-Feb-25	26-Feb-25	26-Mar-25	86	24-Feb-27
									Planned Days	0	30	14	7	7	28		
									Actual Dates								
WD-G-2 (WD-11+WD-12.b)	Construction of a Cineplex with other related Works at Khulna	Package	1	OTM	PD	GOB	2000.00	300.00	Planned Dates	30-Nov-24	30-Dec-24	13-Jan-25	20-Jan-25	27-Jan-25	24-Feb-25	86	25-Jan-27
									Planned Days	0	30	14	7	7	28		
									Actual Dates								
WD-G-3 (WD-11+WD-12.b)	Construction of a multiplex building with other related Works at Chattogram	Package	1	OTM	Ministry / Division	GOB	4000.00	300.00	Planned Dates	30-Dec-24	29-Jan-25	12-Feb-25	19-Feb-25	26-Feb-25	26-Mar-25	86	14-Feb-27
									Planned Days	0	30	14	7	7	28		
									Actual Dates								

20
 06/09/2028

এ. কে. এ. এম. ফজল হক
 প্রকল্প পরিচালক
 জেলা পর্যায়ে আই টি/ হাই-টেক পার্ক
 স্থাপন (১২ টি জেলায়) প্রকল্প
 বাংলাদেশ হাই-টেক পার্ক কর্তৃপক্ষ
 তথ্য ও যোগাযোগ প্রযুক্তি বিভাগ
 ডক. টেলিযোগাযোগ ও তথ্য প্রযুক্তি মন্ত্রণালয়।

06/09/28
G S M Jafarullah, ndc
 Managing Director (Grade-1)
 Bangladesh Hi-Tech Park Authority
 ICT Division

ANNUAL PROCUREMENT PLAN (2024-25) FOR SERVICES

Ministry/Division : Information & Communication Technology Division
 Agency : Bangladesh Hi-Tech Park Authority
 Procuring Entity Name : Project Director, "Establishment of IT/Hi-Tech Park at Distret Level (12 Districts) Project".
 Project Code : 224126000

Package Number	Description of procurement package (SERVICES)	Unit	Qty/ Location	Procurement Method & Type	Contract approving authority	Source of fund	Est.cost as per DPP (in lac Tk.)	Fund allocation in 2024-2025 (in lac Tk.)	Time code for process	Advertise/EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time of Contract singature	Time for Completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
S12ITADV SKL-01 (SD-A)	Microchip Design	Lot-1	6	QCBS	Ministry / Division	GoB	946.36	80.00	Planned Date	25-Jan-25	8-Mar-25	23-Mar-25	2-Apr-25	9-Apr-25	16-Apr-25	23-Apr-25	21-May-25	116	18-Sep-25
	Training for Cyber Security,& Forensics	Lot-2	6	QCBS					Planned Days	42	15	10	7	7	7	28			
	Data Science	Lot-3	6	QCBS					Actual Dates										
	Training for Database and Block chain Administration	Lot-4	6	QCBS															
S12ITCOR ESKL-02 (SD-B)	Training for Web Design Development Fundamentals	Lot-1	6	QCBS	Ministry / Division	GoB	946.36	80.00	Planned Date	30-Dec-24	10-Feb-25	25-Feb-25	7-Mar-25	14-Mar-25	21-Mar-25	28-Mar-25	25-Apr-25	116	23-Aug-25
	Training for images Processing	Lot-2	6	QCBS					Planned Days	0	42	15	10	7	7	7	28		
	Training for Graphics Design & Multimedia Development	Lot-3	6	QCBS					Actual Dates										
SD-6	Foreign Training for Students and Government Officials	Package	2	QCBS/OTM/ DPM	HOPE	GoB	700.00	0.00	Planned Date	30-Dec-24	10-Feb-25	25-Feb-25	4-Mar-25	11-Mar-25	18-Mar-25	25-Mar-25	22-Apr-25	113	19-Sep-25
								Planned Days	0	42	15	7	7	7	7	28			
								Actual Dates											

২০
০৮/০৭/২০২৪

এ. কে. এ. এম. ফজলুল হক
 প্রকল্প পরিচালক
 জেলা পর্যায়ে আই টি/ হাই-টেক পার্ক
 স্থাপন (১২ টি জেলায়) প্রকল্প
 বাংলাদেশ হাই-টেক পার্ক কর্তৃপক্ষ
 তথ্য ও যোগাযোগ প্রযুক্তি বিভাগ
 ডক. টেলিযোগাযোগ ও তথ্য প্রযুক্তি মন্ত্রণালয়।

০৮/০৭/২৪
G S M Jafarullah, ndc
 Managing Director (Grade-1)
 Bangladesh Hi-Tech Park Authority
 ICT Division